Description of item	Unit	No	L	B	D	Qty	Rate	Amount
arakanagara 3rd Main		1				1.00		
						11.00	1930.86	**21239.00**

Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz.380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard. Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 17.50 HP 30 stage (P.NO-XXXXIII, I.NO-34, PWD SR 18-19)

Kogilu Govt School	No	1				**1**	77369.56	**77370.00**
Agrahara layout 14th Cross 1st main		1				**1**	77369.56	**77370.00**
Sampigehalli Gundu Thopu		1				**1**	77369.56	**77370.00**
Kattigenahalli Near Govt School		1				**1**	77369.56	**77370.00**
Tippu Nagara (Kogilu Layout)		1				**1**	77369.56	**77370.00**
Vidhanasouda Layout (Agrahara)		1				**1**	77369.56	**77370.00**
Babangara		1				**1**	97181.26	**97181.00**
Agrahara Layout 21th Cross		1				**1**	97181.26	**97181.00**
Kattigenahalli Near Doddamma temple		1				**1**	97181.26	**97181.00**
Dwarakanagara 3rd Main		1				**1**	97181.26	**97181.00**
Kattigenahalli Chamundi Layout		1				**1**	97181.26	**97181.00**

Seen. 25/6/19

19 Providing, laying & jointing GI pipes confirming to IS specification of approved make with fittings such as collars bends elbows tees nipples plugs with cuts threads using white lead & threads for joints wherever necessary as per direction including all lead & lift etc,. complete 'A' grade(excluding cost of fittings) 50mm dia GI pipe B Class (SR 18-19 PWD, P.No.XLVII Sl.no. 1

Kogilu Govt School	Rmtr	1	336.00			336.00		
Agrahara layout 14th Cross 1st main		1	336.00			336.00		
Sampigehalli Gundu Thopu		1	330.00			330.00		
Kattigenahalli Near Govt School		1	330.00			330.00		
Tippu Nagara (Kogilu Layout)		1	336.00			336.00		
Vidhanasouda Layout (Agrahara)		1	336.00			336.00		
Babangara		1	336.00			336.00		
Agrahara Layout 21th Cross		1	336.00			336.00		
Kattigenahalli Near Doddamma temple		1	336.00			336.00		
Dwarakanagara 3rd Main		1	330.00			330.00		
Kattigenahalli Chamundi Layout		1	330.00			330.00		
						3672.00	446.00	**1637712.00**

20 Supply and fixing Collar for GI Pipes 50MM (Page No. XLVII, Sl NO.2, PWD SR-2018-19

Kogilu Govt School	No's	1	56			56		
Agrahara layout 14th Cross 1st main		1	56			56		
Sampigehalli Gundu Thopu		1	56			56		
Kattigenahalli Near Govt School		1	56			56		
Tippu Nagara (Kogilu Layout)		1	56			56		
Vidhanasouda Layout (Agrahara)		1	55			55		
Babangara		1	56			56		
Agrahara Layout 21th Cross		1	56			56		
Kattigenahalli Near Doddamma temple		1	55			55		
Dwarakanagara 3rd Main		1	56			56		
Kattigenahalli Chamundi Layout		1	56			56		
						614.00	193.09	

Seen 25/6/19

21 Supplying of submersible pump cable 1X3X6..0 Sq.mm (Page No. XLVII, Sl NO. 8, PWD SR-2018-19

Kogilu Govt School	Mtr	1	735.00			735.00		
Agrahara layout 14th Cross 1st main		1	730.00			730.00		

	Description of item	Unit	No	L	B	D	Qty	Rate	Amount
	Sampigehalli Gundu Thopu		1	730.00			730.00		
	Kattigenahalli Near Govt School		1	729.00			729.00		
	Tippu Nagara (Kogilu Layout)		1	729.00			729.00		
	Vidhanasouda Layout (Agrahara)		1	732.00			732.00		
	Babangara		1	730.00			730.00		
	Agrahara Layout 21th Cross		1	728.00			728.00		
	Kattigenahalli Near Doddamma temple		1	726.00			726.00		
	Dwarakanagara 3rd Main		1	729.00			729.00		
	Kattigenahalli Chamundi Layout		1	730.00			730.00		
							8028.00	160.00	**1284480.0**
22	Supplying & delivery at site brand new / Essen / Lotus sunsines/Adarsh/ Gk controls best indigenous make combine energy meter-cum-control panel board unit of size 1200 x 600 x 300 mm minimum mechanically strong and vermin and water proof the unit shall have two detachable doors suitable for operation on 3ph, 50Hz, 380/440 volts, AC supply with spring loaded latch locking with a key ribs should be provided inside the door , canopy apron and louvers ventilators shall be provided the combine energy mtr cum control panel board unit suitable for operation on 3ph, 50Hz, 380/440 AC supply shall be consisted etc,. completed T panel board shall be fabricated on single unit in the above components panel board for suitable pumpset above components panel board for suitable pumpset above Up to 20HP with star delta starter (MR) Page No. XLVII, Sl NO. 13, PWD SR 2018-19								
	Kogilu Govt School	No.	1				1		
	Agrahara layout 14th Cross 1st main		1				1		
	Sampigehalli Gundu Thopu		1				1		
	Kattigenahalli Near Govt School		1				1		
	Tippu Nagara (Kogilu Layout)		1				1		
	Vidhanasouda Layout (Agrahara)		1				1		
	Babangara		1				1		
	Agrahara Layout 21th Cross		1				1		
	Kattigenahalli Near Doddamma temple		1				1		
	Dwarakanagara 3rd Main		1				1		
	Kattigenahalli Chamundi Layout		1				1		
							11.00	22526.70	**247794.0**
23	Supplying & delivery of brand 50mm Gate Valve. (PWD SR 18-19, P.NO.XLVII Sl.no, 15								
	Kogilu Govt School	No's	1				1		
	Agrahara layout 14th Cross 1st main		1				1		
	Sampigehalli Gundu Thopu		1				1		
	Kattigenahalli Near Govt School		1				1		
	Tippu Nagara (Kogilu Layout)		1				1		
	Vidhanasouda Layout (Agrahara)		1				1		
	Babangara		1				1		
	Agrahara Layout 21th Cross		1				1		
	Kattigenahalli Near Doddamma temple		1				1		
	Dwarakanagara 3rd Main		1				1		
	Kattigenahalli Chamundi Layout		1				1		
							11.00	1930.86	**21239.0**
24	Supplying & delivery of brand 50mm Non Return Valve. (PWD SR 18-19, P.NO.XLVII Sl.no, 16								
	Kogilu Govt School	No's	1				1		
	Agrahara layout 14th Cross 1st main		1				1		
	Sampigehalli Gundu Thopu		1				1		
	Kattigenahalli Near Govt School		1				1		
	Tippu Nagara (Kogilu Layout)		1				1		
	Vidhanasouda Layout (Agrahara)		1				1		
	Babangara		1				1		
	Agrahara Layout 21th Cross		1				1		
	Kattigenahalli Near Doddamma temple		1				1		
	Dwarakanagara 3rd Main		1				1		